Table 1: Project Performance Summary - FY 2024

FY 2024 Cost Variance due to Schedule Changes FY 2024 Cost Variance due to Cost/Pricing FY 2024 Cost Variance due to Scope Changes

FY 2024 (or overall project) costs within 5% of FY 2024 (or overall project) budget; completion within 2 months of baselined completion FY 2024 (or overall project) costs more than 5% of FY 2024 (or overall project) budget; completion more than 2 months beyond baselined completion

NN<		o Scope Changes	-	FY 2024	Performance	I		1	Overall Pr	oject Performance	1	1	1
	CIP No.	Project		FY 2024 Budget F	Y 2024 Cost		Baseline Budget	Forecasted Cost	Cost Status			Schedule Status	Comments
NetNot			0,00,24,							completion	completion		
Net Net <td>270-04</td> <td>Jordan Lake Raw Water Supply Allocation</td> <td>N/A</td> <td></td> <td></td> <td>0</td> <td></td> <td></td> <td></td> <td>Jun 24</td> <td>Jun 24</td> <td>1.02</td> <td>Coordination with Martin Mariata took longer than anticipated. Darro 1 of the study is what has</td>	270-04	Jordan Lake Raw Water Supply Allocation	N/A			0				Jun 24	Jun 24	1.02	Coordination with Martin Mariata took longer than anticipated. Darro 1 of the study is what has
	270-09												been baselined
	270-28												longer than anticipated
	270-30	Cane Creek Dam Rehabilitation	Pending	\$ 50,000 \$	265,141	0	\$ 282,000	\$ 472,500	0	Nov 23	Jun 25		
Matrix	270-34	Western Intake Partnership Projects	Design	\$ 500,000 \$	287,785	0	\$ 50,000,000	\$ 1,372,000	0	Jun 31	Jun 25	0	The overall project budget was based on earlier estimates for full participation in design and construction, which has since been deferred.
etata etata J	270-35		Design	\$ 75,000 \$	24,385	0	-	-	-	-	-	-	
approx approx approx<	270-36		Bidding	\$ 50,000 \$	48,219	0	\$ 170,000	\$ 245,000	٥	Mar 25	Mar-24	0	Bids came in higher than anticipated
Mathem Mathm Mathm Mathm <td>270-37</td> <td></td> <td>Complete</td> <td>\$ 200,000 \$</td> <td>99,577</td> <td>And and a second se</td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> <td></td> <td>-</td> <td></td>	270-37		Complete	\$ 200,000 \$	99,577	And and a second se	-	-	-	-		-	
Processor Processor Processor Processor	271-05		Complete	\$ - \$	102,836	0		-	-	-	-	-	Station Improvements Project
Normal and actional and actional	272-37	WTP Belt Filter Press Replacement		\$ 1,100,000 \$	2,172,519		\$ 3,587,000	\$ 4,457,000	0	Oct 22	Sep 24	0	
	272-49	WTP SCADA Master Plan Recommendations		\$ 800,000 \$	386,207		-	-	-	-	-	-	
Bate and and and and a set of the set of t	272-52					5.00	-	-	-	-		-	
Norm Norm <t< td=""><td>272-55</td><td>Isolation Valve Replacement</td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>issues. Stabilization costs were not originally budgeted.</td></t<>	272-55	Isolation Valve Replacement					-	-	-	-	-	-	issues. Stabilization costs were not originally budgeted.
		Replacement					-	-	-	-	-	-	Maintenance rebuilt the pump instead of replacing
Old Part of All Pa						1000	-	-	-	-	-	-	
Sector			-				\$ 100.000	\$ 122.000		- Iup 24	0ct 24	0	
Sector			,				3 100,000	\$ 122,000		Juli 24	00124		
Part of the sector Part o						Address of							
Image Image <t< td=""><td>273-27</td><td></td><td></td><td></td><td></td><td></td><td>\$ 200.000</td><td>\$ 245.000</td><td>0</td><td>Jun 24</td><td>Sep 24</td><td>0</td><td></td></t<>	273-27						\$ 200.000	\$ 245.000	0	Jun 24	Sep 24	0	
Name Name </td <td>274-15</td> <td>SCADA Master Plan - WTP Remote Site PLC</td> <td></td>	274-15	SCADA Master Plan - WTP Remote Site PLC											
ShiPriorP	274-17					0			1.2			0	
Base 3	275-01					0			1000				Just reporting on the study. This does not include the anticipated >\$3 million costs for replacements which will be baselined in future report.
matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix matrix <t< td=""><td>275-15</td><td></td><td>Construction</td><td>\$ 115,000 \$</td><td>8,395</td><td>0</td><td>\$ 115,000</td><td>\$ 8,395</td><td>0</td><td>Jun 24</td><td>Jun 24</td><td>0</td><td>which will be baselined in tuture reports</td></t<>	275-15		Construction	\$ 115,000 \$	8,395	0	\$ 115,000	\$ 8,395	0	Jun 24	Jun 24	0	which will be baselined in tuture reports
	275-20	Water Main Rehabilitation/Replacement	Construction	\$ 1,009,000 \$	1,748,225	0	\$ 1,000,000	\$ 1,748,225	٥	Jun 24	Jun 24	٥	Crew program was very productive this year with over 1.2 miles installed. Material costs were higher than anticipated and crew was more footage was installed.
network <	275-21		Complete	\$ 1,100,000 \$	2,051,011	٥	\$ 4,311,000	\$ 3,803,000	0	Jun 23	Aug 23	0	Original CIP line item had not yet identified the area for the water main replacements. Scope for this area was
vieth <th< td=""><td>275-53</td><td>Distribution System Hydraulic Model</td><td>Study</td><td>\$ 250,000 \$</td><td>153,968</td><td>0</td><td>\$ 400,000</td><td>\$ 450,000</td><td>0</td><td>Jun 24</td><td>Aug 24</td><td>0</td><td>an Gar, ann a machanan an a Gara an aile ann an an</td></th<>	275-53	Distribution System Hydraulic Model	Study	\$ 250,000 \$	153,968	0	\$ 400,000	\$ 450,000	0	Jun 24	Aug 24	0	an Gar, ann a machanan an a Gara an aile ann an
Bind	275-77		Complete	ş - ş	4,107	٥	-	-	-	-		-	Unanticipated permitting and close out costs with engineer of record
AndA	275-92		Complete	s - s	5,031	0	\$ 3,750,000	\$ 3,469,000	0	Sep 21	Aug 23	0	Construction closeout delayed
Band	275-95	West Rosemary Water Main replacement	Design	\$ 200,000 \$	279,070	0	\$ 4,800,000	\$ 4,719,000	0	Jun 27	Jun 27	0	
image Sinter Sint	275-99	Distribution System Asset Management	N/A	\$ 30,000 \$	17,595	0	\$ 30,000	\$ 17,595	0	Jun 24	Jun 24	0	
mom mom <td>375-01</td> <td></td> <td>Design</td> <td>\$ 50,000 \$</td> <td>356,268</td> <td>٥</td> <td>\$ 5,000,000</td> <td>\$ 5,000,000</td> <td>0</td> <td>Jun 27</td> <td>Jun 27</td> <td>0</td> <td></td>	375-01		Design	\$ 50,000 \$	356,268	٥	\$ 5,000,000	\$ 5,000,000	0	Jun 27	Jun 27	0	
image image <th< td=""><td>276-02</td><td>Gravity Sewer >12 inch Evaluation Surveys</td><td>Closeout</td><td>\$ 50,000 \$</td><td>110,868</td><td>0</td><td>-</td><td>-</td><td>-</td><td>Jun 24</td><td>Jul 24</td><td>0</td><td>Added FY25 original budget in order to include the siphon line scope in the overall evaluation</td></th<>	276-02	Gravity Sewer >12 inch Evaluation Surveys	Closeout	\$ 50,000 \$	110,868	0	-	-	-	Jun 24	Jul 24	0	Added FY25 original budget in order to include the siphon line scope in the overall evaluation
Network	276-18	Gravity Sewer Rehabilitation Program		\$ 1,000,000 \$	852,741	0	-	-	-	-	-	-	Multiple packages in construction and design through this line item
Name Name <th< td=""><td>276-20</td><td>Creek Aerial Crossings Assessment</td><td>Complete</td><td>\$ - \$</td><td>13,186</td><td>0</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>Closeout costs delayed from FY23</td></th<>	276-20	Creek Aerial Crossings Assessment	Complete	\$ - \$	13,186	0	-	-	-	-	-	-	Closeout costs delayed from FY23
matrix	276-45	Bolinwood Interceptor Replacement	Complete	\$ 50,000 \$	573,922	0	\$ 1,130,000	\$ 2,932,000	0	Mar 22	Aug 23	8	Construction closeout delayed from FY23. Construction pricing higher than estimated
NameN	276-52	Rocky Branch Interceptor Replacement	Design	\$ - \$	1,920	0	-	-	-	-	-	-	Started the work early in FY 24 in order to meet construction deadline of FY26. Not yet baselined.
mate Baland Second <td< td=""><td>276-53</td><td>Creek Crossing Access Improvements</td><td>Design</td><td>\$ 50,000 \$</td><td>66,116</td><td>0</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>Not yet baselined. Still working on 30%.</td></td<>	276-53	Creek Crossing Access Improvements	Design	\$ 50,000 \$	66,116	0	-	-	-	-	-	-	Not yet baselined. Still working on 30%.
number number<	276-59		Construction	\$ 1,315,000 \$	385,921	0	\$ 4,915,000	\$ 4,615,000	0	Jun 25	Jan 25	0	Delayed start to construction due to material procurement
viel viel <th< td=""><td>276-70</td><td>Collection System On-Call Modeling</td><td>Study</td><td>\$ 20,000 \$</td><td>7,590</td><td>0</td><td>\$ 20,000</td><td>\$ 7,590</td><td>0</td><td>Jun 24</td><td>Jun 24</td><td>0</td><td></td></th<>	276-70	Collection System On-Call Modeling	Study	\$ 20,000 \$	7,590	0	\$ 20,000	\$ 7,590	0	Jun 24	Jun 24	0	
ome ome ome of	376-01		Study	\$ 125,000 \$	305,086	0	-	-	-	-	-	-	More work had to be shifted to the consultant to complete.
Process Process <t< td=""><td>376-02</td><td></td><td>Closeout</td><td>\$ 65,000 \$</td><td>2,262</td><td>5.000</td><td>\$ 65,000</td><td>\$ 20,000</td><td>0</td><td>Jun 24</td><td>Jun 24</td><td>0</td><td></td></t<>	376-02		Closeout	\$ 65,000 \$	2,262	5.000	\$ 65,000	\$ 20,000	0	Jun 24	Jun 24	0	
view	376-03						-	-	•	-			
view view <th< td=""><td>277-43</td><td>Program Services</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	277-43	Program Services											
Index Image Image <th< td=""><td></td><td>Rehabilitation</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>100</td><td>Construction costs came in higher than originally estimated.</td></th<>		Rehabilitation										100	Construction costs came in higher than originally estimated.
Normal							\$ 50,000	\$ 44,304	0	Jun 24	May 24		
Normal Constrained Constrained <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td></td><td>-</td><td>-</td><td></td><td>Integrator availability and parts availability has significantly impacted the ability to replace the PLCs</td></t<>							-	-		-	-		Integrator availability and parts availability has significantly impacted the ability to replace the PLCs
image case image c	278-01		Construction										at identified locations
intermediation inter	278-03	Improvements Morgan Creek PS Ventilation and Coatings -											Source start to construction due to material procurement
intermediation inter	278-10											1.000	
Interview Interview <t< td=""><td>278-80</td><td></td><td></td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td></td><td>-</td><td>-</td><td>significantly higher than the estimate and was slow to start.</td></t<>	278-80							-	-		-	-	significantly higher than the estimate and was slow to start.
Mart	278-75					And a second	\$ 350,000	\$ 444,000	0	Oct 22	Mar 24		
Marca Marca <th< td=""><td>278-78</td><td>-</td><td></td><td></td><td></td><td> </td><td></td><td></td><td></td><td></td><td></td><td>8</td><td>Construction closeout delayed and construction costs were higher than estimated (after the rebid)</td></th<>	278-78	-										8	Construction closeout delayed and construction costs were higher than estimated (after the rebid)
Paga Bagemodystem ingrovement Borno Solution	278-85			\$ 280,000 \$		0	-	-	-	-	-		
Arbon Regard Control S a model S a model <th< td=""><td>278-94</td><td>Biogas Removal System Improvements</td><td>Done</td><td>\$ 150,000 \$</td><td>106,029</td><td>0</td><td></td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td></td></th<>	278-94	Biogas Removal System Improvements	Done	\$ 150,000 \$	106,029	0		-	-	-	-	-	
Pre-Page WMTP Bridge Repairs Complete S	278-97		Construction	\$ 400,000 \$	169,119	0	\$ 1,400,000	\$ 1,620,000	٥	Aug 24	Oct 24	0	
Normal	278-98		Complete	\$ - \$	650	0	\$ 50,000	\$ 44,722	0	-	-	-	Only reporting on Study only
A reaction of the second of	278-99	Old UNC Lab Building Demo	Permitting	\$ 200,000 \$	53,155	0	\$ 200,000	\$ 152,000	0	May 24	Sep 24	0	Town of Chapel Hill Permitting Delays
Norm	378-02	NPW Leak Emergency Repair	Complete	ş - ş	54,634	٥		-	-	-	-	-	Emergency Repair at the WWTP
Price Price <th< td=""><td>378-03</td><td>WWTP Trickling Filter Emergency Repair</td><td>Complete</td><td>\$ - \$</td><td>27,300</td><td>٥</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>-</td><td>Emergency Repair at the WWTP</td></th<>	378-03	WWTP Trickling Filter Emergency Repair	Complete	\$ - \$	27,300	٥	-	-	-	-	-	-	Emergency Repair at the WWTP
Image: Normal State Relation State Relation Construction	378-05	WWTP Emergency RAS Line Repair	Complete	\$ - \$	32,109	٥		-	-	-	-		Emergency Repair at the WWTP
Fyl 3 Evaluation Clocedul S	279-14	Reclaimed Water Quality Evaluation	Study	\$ 75,000 \$	22,170	0	\$ 75,000	\$ 74,000	0	Jun 24	Oct 24	٥	Study got started later in FY24 than anticipated
Name description Construction Construct	279-15		Closeout	ş - ş	36,098	0		-	-	-	-	-	UNC Request for FY 24
Borls Jones Perry Koad Campus Perimeter Pence Construction S 200,000 S 420,113 C S 200,000 S 430,000 C Jun 24 Oct 24 Corr which has extended the construction duration 80-19 Admin Building Server Room HVAC Complete S - S - - - - - - Corr Construction duration 80-20 Ops Center Training Room Vestibule Complete S 20,000 S 14,46 • Jun 24 Sep 23 • Construction duration 80-21 Admin Building HR-Gazebo Step Rehab and Repair Complete S 20,000 S 12,426 • Jun 24 Sep 23 • <td>280-17</td> <td>Admin Building Coping and Stucco Repairs</td> <td>Closeout</td> <td>\$ 400,000 \$</td> <td>308,088</td> <td>0</td> <td>\$ 400,000</td> <td>\$ 310,000</td> <td>0</td> <td>Jun 24</td> <td>Sep 24</td> <td>0</td> <td></td>	280-17	Admin Building Coping and Stucco Repairs	Closeout	\$ 400,000 \$	308,088	0	\$ 400,000	\$ 310,000	0	Jun 24	Sep 24	0	
Addition Addition <th< td=""><td>280-18</td><td>Jones Ferry Road Campus Perimeter Fence</td><td>Construction</td><td>\$ 200,000 \$</td><td>420,113</td><td>0</td><td>\$ 200,000</td><td>\$ 430,000</td><td>0</td><td>Jun 24</td><td>Oct 24</td><td>٥</td><td></td></th<>	280-18	Jones Ferry Road Campus Perimeter Fence	Construction	\$ 200,000 \$	420,113	0	\$ 200,000	\$ 430,000	0	Jun 24	Oct 24	٥	
Separate State Separ	280-19	Admin Building Server Room HVAC	Complete	\$ - \$	91,564	٥	· -	-	-	-	-	-	Construction closeout delayed
Repair Complete S 20,00 S 12,40 S 20,00 S 12,40 S 20,00 S 12,40 Sep 25	280-20		Complete	\$ 20,000 \$	11,461	0	\$ 20,000	\$ 11,461	0	Jun 24	Sep 23		
Admin Building Stativeni Study Design 5 5 62,079 design of selected option	280-21		Complete	\$ 20,000 \$	12,426	0	\$ 20,000	\$ 12,426	0	Jun 24	Sep 23	0	
80-23 Admin Building Master Plan Study \$ 25,000 \$ 34,346	280-22	Admin Building Stairwell Study	Design	ş - ş	62,679	٥	-	-	-	-	-	-	Mid-year request to address safety concern. Costs include study for options and the beginning of design of selected option
	280-23	Admin Building Master Plan	Study	\$ 25,000 \$	34,346		-	-	-	-	-	-	<u> </u>

Total FY 2024 Active Projects	FY 2024 Budget	FY 2024 Cost	
Total FT 2024 Active Projects	16.1	20.1	